Public Works (1903) Department.

G.O., No. 1117 W.

DATED 27th Novr 1903.

[Despatch Abstract.]

Works in the Ganjam Division

—— The date of completion of certain extended to 31st March 1904.

DL

P. W. 25.

Indexed. \1/

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department	Date.	G.O.	No.	Department.	Date.

[E. I. / 3] 4,000—16-5-03.

Public Works (1903) Department

(IRRIGATION BRANCH).

CURRENT No. ~~46 G. N.~~ 11986

From

[Name]

[Designation] Supg. Engineer I Circle.

[Station]

No. 772 G.W.

Dated 27. 8. 1903.

Enclosures {*Plans* / *Others*} *Total*

Spare copies

Received ~~29.~~ ~~8.~~ 1903.

27-11-1903

Registered ~~31.~~ ~~8.~~ 1903.

SUBJECT.

Works under '43' requiring renewal of Sanction — forwarding a statement of —— of the Ganjam minor rivers system.

BACK PAPERS.

F.E.D. / Patch

F.E.I.

FURTHER PAPERS.

Please put up ... papers connected with ... minor Rivers System ...

1238 N.G. 23.9.03

29.8.03

B/103

I

No 23 Gr. of 23-5-03

PUBLIC WORKS DEPARTMENT,
IRRIGATION BRANCH.

Memo

In returning the Statement received with Endorsement No. 772 Gn. dated 27th August 1903. of the Supg Engr First Circle, the undersigned has the honour to observe that, as items 1 to 10. refer to works sanctioned before the date of closure of the Construction Estimate of the Ganjam Minor Rivers System, they should not have been included in the Statement, and must now be omitted. No explanation of the circumstances rendering extension of sanction necessary, in the case of items 11 to 14, has been furnished in accordance with para 2209-VI of the P.W.D. Code. This omission should now be supplied, and the Statement retransmitted to this office at an early date.

[illegible] 23/8/03.

Encl. of Statt

To The Supg Engr, I Circle.

[illegible] 18/8/03 [illegible] 23/8/03

[E. L. / 5] 4,000—16-5-03.

Public Works (1903) Department

(IRRIGATION BRANCH).

CURRENT No. ~~55 GN~~ 11732

From

[*Name*]

[*Designation*] Supdg Engr, I circle

[*Station*]

No. 974 GN

Dated 2 . 11 . 1903.

Enclosures { *Plans* / *Others* } *Total*

Spare copies

Received } 5 . 11 } 190 .

Registered } 20. 11. 1903.

SUBJECT

Ganjam Minor Rivers system :- Forwarding statement showing works under 43 Minor Works and Navigation for which Capital and Rev. accts are kept open - the date of completion of which require extension ~~which require sanction for extension of date for completion of the work~~.

BACK PAPERS.

FED

Supr 5/11/3

FURTHER PAPERS.

5/11/03

Ganjam Division.

Statement Showing works under 43 minor Works and Navigation works for which Capital and Revenue Accounts are kept (Capital) of the Ganjam Minor rivers System which require Sanction for extension of dates for completion of the work.

	Name of work.	Amount of Estimate.	Authority.	Outlay to end of March 1903.	Date fixed for completion of work.	Extension to date of completion of work.	Remarks.
	Improvement to Dandulakshmipuram swamp.	17860	283 / 02-03.	15,215.	31-3-03	31-3-04	No funds available to complete this in 1902-03. It can be extended to 31st March 1904 ~~1903-04~~
2	Diversion of Polaki channel below Konarti Regulator.	3035	264 / 1902-03.	2971	31-3-03	31-3-04	Demarcation alone was not done. The same can be extended to ~~1903-04~~ 31/3/04
3	Improvement to Kakarapalliche: Garibula Gedda channel System.	1090	301 / 1902-03.	315	31-3-03	31-3-04.	No funds available in 1902-03. It will be completed ~~in 1903-04~~ by 31/3/03.
	Constructing a new Scouring Surplus Sluice in the Right bank of Wadada channel at 7 Vents aqueduct.	4050	416 / 1902-03	2099	31-3-03	31-3-04	Do

Sd/ M. Loam.
Executive Engineer, Ganjam Dn.

(True copy).

No. 9774 G.N.
2-11-03.

Revised Statement Submitted to the Chief Engineer for Irrigation with reference to his No. I/23 G.N. d/ 23-9-03 for favour of obtaining the Sanction of Government to the extension of the dates for the completion of the works.

(By order)

[signature]
31/10/03.
Manager,
Office of the Supdg: Engr: I circle.

[initials] 31/10/03

Constructing a new opening [illegible] Sluice in the Right bank of Wadala channel at 7 Vank aqueduct. 4050 416/1902-03 2099 31-3-03 31-3-31

Sd. H. Brown
Executive Engineer, Jaffna

Revised Statement submitted to the Chief Engineer for Irrigation with reference to his No. I/23 J.K. d/ 23.9.03 for favour of obtaining the sanction of Government to the extension of the date for the completion of the works.

PUBLIC WORKS DEPARTMENT,

IRRIGATION BRANCH.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

B/

READ the following

From the Superintending Engineer I Circle, d/27 August 1903 No. 772 G.N.
To do do dy 23rd Septr 1903 No. I/23 G.N.
From do do dy 2nd Novr. 1903 No. 974 G.N.

Order thereon No. 1117 I, 27-11-03

In the circumstances stated by the Supg: Engineer, First Circle, the date of completion of the works enumerated in the statement received with his Endorsement last read above is extended to 31st March 1904.

13/11/03

29/11/03

To

The Chief Engineer for Irrigation
" Supg: Engineer I Circle
" Examiner of P.W. Accts.

DESPATCHED 30 NOV. 1903

E. I. Form No. 1 (a)—1,000—16-5-03.